

Proposed Project Schedule: DRAFT

OWNER CUSD200 DATE May 4, 2022

PROJECT TITLE 2023 Capital Improvements PROJECT NO. BD22-0058

DATE	TIME	EVENT
TBD		Facility Committee Meeting
06.01.22		Preliminary Approval/ Refine Project Scope Release Surveyor for Borings/ Topo
06.15.22	Wed. 7:00pm	Formal B.O.E. Approval to Proceed
06.16.22		Start Design Documents
09.16.22	Fri. 5:00 pm	95% Construction Documents Complete – Start Final Comments
		Final Review & Coordination
09.28.22	Wed. 10:00 am	Issue Advertisement for Bids
10.03.22	Mon. 5:00 pm	Issue Bid Documents
10.06.22	Thu. 9:00 am	Pre-Bid Meeting
10.25.22	Tue. 1:30pm	Receipt of Bids & Bid Opening
11.02.22	Wed. 5:00 pm	Final Contract Recommendations due from Legat
11.09.22	Wed. 7:00 pm	Board Meeting: Award Construction Contracts
06.02.23		Start Construction (no emergency days used)
06.09.23		Start Construction (all emergency days used)
08.04.23	Fri. 5:00 pm	Substantial Completion – Start Punch List
08.11.23	Fri. 5:00 pm	Punch List Complete
08.11.23		Teachers Start
08.16.23		School Starts

Flooring will be bid as a stand-alone package
Roofing will be bid as a stand-alone package.
Paving will be bid as a stand-alone package.
Tuckpointing will be bid as a stand-alone package.
Misc. Projects including door replacements and LRC
Renovations will be bid through a General Contractor.